

Updated 10/9/09

2008 Bond Issue Project Status Report

Phase 1A, Phase 1B, Phase 1C

School	Bond Cost	Selected Architect	Design Kickoff	Estimated Bid Date	Estimated Construction Start	Estimated Move In	Notes
PHASE 1A							
New Northeast Quadrant High	\$35,650,000	SJCF	05/28/09	05/13/10	June 2010	July 2012	
New Northeast Quadrant K-8	\$20,250,000	GLA	05/20/09	12/03/09	December 2009	July 2011	
Clark Elementary Addition	\$690,000	ADS	05/28/09	11/12/09	December 2009	August 2010	
Cleaveland Elementary Addition	\$495,000	Kraybill	05/21/09	12/03/09	January 2010	July 2010	
Cloud Elementary Addition	\$1,200,000	Shelden	05/06/09	12/01/09	December 2009	July 2010	
Dunbar Early Childhood Addition	\$0	Brown	08/24/09	01/07/10	February 2010	February 2011	1.
East High Addition	\$7,800,000	WDM	06/17/09	06/03/10	June 2010	December 2011	
Heights High Addition	\$15,025,000	H & H	06/11/09	06/03/10	June 2010	December 2011/2012	2.
Linwood Elementary Addition	\$2,025,000	PBA	04/03/09	12/08/09	December 2009	August 2010	
Seltzer Elementary Additon	\$1,755,000	LK	04/03/09	09/29/09	October 2009	July 2010	5.
Spaght Elementary Replacement	\$6,100,000	PBA	05/14/09	01/15/10	January 2010	July 2011	3.
Sub Total 1A	\$90,990,000						
PHASE 1B							
New Southeast Quadrant K-8	\$20,250,000	GLA					
New North Elementary	\$10,000,000	SJCF	07/10/09	12/03/09	January 2010	July 2011	

2008 Bond Issue Project Status Report

Phase 1A, Phase 1B, Phase 1C

School	Bond Cost	Selected Architect	Design Kickoff	Estimated Bid Date	Estimated Construction Start	Estimated Move In	Notes
PHASE 1B (Continued)							
Dodge Elementary Replacement	\$10,000,000	SP	07/28/09	03/09/10	April 2010	November 2011	
Hadley Middle Addition	\$2,550,000	Hanney	08/10/09	03/30/10	April 2010	February 2011	
Jackson Elementary Addition	\$1,995,000	LK	08/06/09	06/01/10	June 2010	August 2011	
Mueller Elementary Addition	\$1,240,000	RS	08/04/09	02/09/10	March 2010	September 2010	
Stucky Middle School Addition	\$900,000	Folger	08/17/09	03/09/10	April 2010	September 2010	
Sub Total 1B	\$46,935,000						
PHASE 1C							
New South Elementary	\$10,000,000	SJCF					
Anderson Elementary Addition	\$2,625,000						4.
Gardiner Elementary Addition	\$3,525,000	AI					
Harry Street Elementary Addition	\$1,200,000	AI					
Irving Elementary Addition	\$2,850,000	Krehbiel					
Isely Elementary Replacement	\$10,000,000	SP					
Northeast High Addition	\$2,000,000	WDM					

2008 Bond Issue Project Status Report
Phase 1A, Phase 1B, Phase 1C

School	Bond Cost	Selected Architect	Design Kickoff	Estimated Bid Date	Estimated Construction Start	Estimated Move In	Notes
PHASE 1C (Continued)							
Stanley Elementary Addition	\$750,000	Hanney					
Woodman Elementary Addition	\$600,000	Messner					
Sub Total 1C	\$33,550,000						
Total all Phase 1	\$171,475,000						

- Notes: The following work is not included in the amounts above: exterior athletic work (tracks, tennis courts, all weather turf) or auditorium upgrades (rigging, lighting, sound, seating) which will be completed under separate contract and schedule.
1. Dunbar is a District capital funded project.
 2. New construction estimated move in Dec. 2011, renovations to existing school estimated move in Dec. 2012.
 3. District capital funds will be added to totally replace the current school.
 4. Moved to phase 2.
 5. Project has been bid.

Selected Architects:

- ADS Architectural Development Services
- AI Architectural Innovations LLC
- Brown Richard Brown and Associates
- Folger Folger and Associates
- GLA Gossen Livingston Associates
- Hanney Hanney and Associates Architects
- H & H Howard and Helmer Architects
- Kraybill Richard B. Kraybill, Architect
- Krehbiel Jeff Krehbiel Associates
- LK Law/Kingdon, Inc.

Updated 10/9/09

2008 Bond Issue Project Status Report

Phase 1A, Phase 1B, Phase 1C

School	Bond Cost	Selected Architect	Design Kickoff	Estimated Bid Date	Estimated Construction Start	Estimated Move In	Notes
--------	-----------	--------------------	----------------	--------------------	------------------------------	-------------------	-------

Selected Architects (Continued):

Messner R. Messner Construction
PBA Pettit Bullinger Architects
RS Randal Steiner Architect
Shelden Shelden Architecture, Inc.
SJCF Schaefer Johnson Cox Frey Architecture
SP Spangenberg Phillips
WDM Wilson Darnell Mann Architects

Updated 10/9/09

2008 Bond Issue Project Status Report
Phase 1A, Phase 1B, Phase 1C

School	Bond Cost	Selected Architect	Design Kickoff	Estimated Bid Date	Estimated Construction Start	Estimated Move In	Notes
---------------	------------------	-------------------------------	---------------------------	-------------------------------	---	------------------------------	--------------